Brayman Construction
Brayman Construction Inc.
411 St. John Street, Merrickville, Ontario K0G 1N0

SUPPLIER ESTIMATE REQUEST

For BMR Winchester (synthetic). Type in the boxes and return this PDF.

Please provide your current contractor pricing for the materials listed below. Brayman Construction calculated every quantity, unit, and stock length on this request. Please do not change them. Where a line asks for a product fact first, please confirm that BMR Winchester (synthetic) product and price it per unit; Brayman will set the final quantity.

For each line, enter your SKU, the unit cost, and the contractor discount (enter 0 if there is none). Brayman calculates every total from its quantity when this PDF is returned. A blank discount is not zero. For a substitution, write the original line number and your replacement SKU under General notes, and price the replacement on that line. Please return this PDF to Brayman Construction.

10 of 27 lines have a final purchasing quantity and are marked FINAL QUANTITY. Only those lines are ready to order. Every other line is marked with what it is waiting for. Prices are CAD before HST.

No.	Item	Qty	Unit	SKU	Unit cost	Discount %	Total
1	**FINAL QUANTITY** PVC/composite deck boards, 12 ft. PVC/composite deck boards. Straight boards parallel to the 18 ft front edge. Pool-facing ends cut to the verified curve. Boards are not bent. Product: Capped composite deck board, 5.5 in. Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	18	EA 12 ft stock				*Calculated by Brayman*
2	**FINAL QUANTITY** PVC/composite deck boards, 16 ft. PVC/composite deck boards. Straight boards parallel to the 18 ft front edge. Pool-facing ends cut to the verified curve. Boards are not bent. Product: Capped composite deck board, 5.5 in. Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	1	EA 16 ft stock				*Calculated by Brayman*
3	**FINAL QUANTITY** PVC/composite deck boards, 20 ft. PVC/composite deck boards. Straight boards parallel to the 18 ft front edge. Pool-facing ends cut to the verified curve. Boards are not bent. Product: Capped composite deck board, 5.5 in. Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	17	EA 20 ft stock				*Calculated by Brayman*
4	**FINAL QUANTITY** Matching PVC/composite fascia, 12 ft. Matching PVC/composite fascia on the exposed straight rims. Open: Open pool edge; Upper front between the stair stringers; Lower-deck back edge under the stair. Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	5	EA 12 ft stock				*Calculated by Brayman*
5	**ENGINEERING-DEPENDENT — NOT READY TO ORDER** Black aluminum level rail panel, 6 ft. Black aluminum railing Specification is subject to Brayman confirmation before ordering. Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	10	EA 6 ft stock				*Calculated by Brayman*
6	**FINAL QUANTITY** Black aluminum stair rail panel, 6 ft. Black aluminum railing Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	2	EA 6 ft stock				*Calculated by Brayman*
7	**ENGINEERING-DEPENDENT — NOT READY TO ORDER** Black aluminum rail posts, including corner, stair-transition, end, and gate posts. Black aluminum railing Specification is subject to Brayman confirmation before ordering. Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	14	EA				*Calculated by Brayman*
8	**FINAL QUANTITY** Rail fittings: 4 level corners, 2 stair-top and 2 stair-bottom transitions, 2 free ends at the pool edge. Black aluminum railing Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	10	EA				*Calculated by Brayman*

No.	Item	Qty	Unit	SKU	Unit cost	Discount %	Total
9	**ENGINEERING-DEPENDENT — NOT READY TO ORDER** Compatible black aluminum pool gate, 42 in clear, outward swinging, self-closing and self-latching. Black aluminum pool gate, self-closing Specification is subject to Brayman confirmation before ordering. Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	1	EA				*Calculated by Brayman*
10	**FINAL QUANTITY** Brown pressure-treated 2x10 × 10 ft — beam. Retained structural specification. 2x10, Brown pressure-treated. Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	6	EA 10 ft stock				*Calculated by Brayman*
11	**FINAL QUANTITY** Brown pressure-treated 2x10 × 12 ft — beam. Retained structural specification. 2x10, Brown pressure-treated. Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	6	EA 12 ft stock				*Calculated by Brayman*
12	**CALCULATED — FIELD VERIFICATION BEFORE ORDERING** Brown pressure-treated 2x12 × 8 ft — stringer. Retained structural specification. 2x12, Brown pressure-treated. Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	10	EA 8 ft stock				*Calculated by Brayman*
13	**CALCULATED — FIELD VERIFICATION BEFORE ORDERING** Brown pressure-treated 2x8 × 12 ft — joist, header, blocking, lower_joist. Retained structural specification. 2x8, Brown pressure-treated. Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	17	EA 12 ft stock				*Calculated by Brayman*
14	**CALCULATED — FIELD VERIFICATION BEFORE ORDERING** Brown pressure-treated 6x6 × 8 ft — post, post, post, post, post, post, post, post, post. Retained structural specification. 6x6, Brown pressure-treated. Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	5	EA 8 ft stock				*Calculated by Brayman*
15	**CALCULATED — FIELD VERIFICATION BEFORE ORDERING** Brown pressure-treated 6x6 × 8 ft posts, ordered uncut. Retained structural specification. 6x6, Brown pressure-treated. Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	6	EA 8 ft stock				*Calculated by Brayman*
16	**CALCULATED — FIELD VERIFICATION BEFORE ORDERING** Wing blocking, 4 blocks, field-cut. J1 wing blocking. Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	1	EA 12 ft stock				*Calculated by Brayman*
17	**ENGINEERING-DEPENDENT — NOT READY TO ORDER** Helical piers, one at each of 15 drawn locations. No sonotubes. No concrete. Specification is subject to Brayman confirmation before ordering. Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	15	EA				*Calculated by Brayman*
18	**ENGINEERING-DEPENDENT — NOT READY TO ORDER** Helical-pier post bracket, one per pier unless the pier includes it. Specification is subject to Brayman confirmation before ordering. Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	15	EA				*Calculated by Brayman*

SUPPLIER ESTIMATE REQUEST

For BMR Winchester (synthetic). Type in the boxes and return this PDF.

No.	Item	Qty	Unit	SKU	Unit cost	Discount %	Total
19	**ENGINEERING-DEPENDENT — NOT READY TO ORDER** Post-to-beam connectors, one per post. Specification is subject to Brayman confirmation before ordering. Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	15	EA				*Calculated by Brayman*
20	**ENGINEERING-DEPENDENT — NOT READY TO ORDER** Joist-to-header connectors, one per upper joist. Specification is subject to Brayman confirmation before ordering. Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	16	EA				*Calculated by Brayman*
21	**ENGINEERING-DEPENDENT — NOT READY TO ORDER** Stringer connectors, one per stringer. Specification is subject to Brayman confirmation before ordering. Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	10	EA				*Calculated by Brayman*
22	**FINAL QUANTITY** Deck board fasteners or hidden clips at each board-to-joist and board-to-stringer crossing. Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	5	PKG				*Calculated by Brayman*
23	**FINAL QUANTITY** Fascia fasteners. Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	1	PKG				*Calculated by Brayman*
24	**ENGINEERING-DEPENDENT — NOT READY TO ORDER** Beam stitch bolts, two rows at 16 in between piers. Specification is subject to Brayman confirmation before ordering. Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	76	EA				*Calculated by Brayman*
25	**ENGINEERING-DEPENDENT — NOT READY TO ORDER** Nuts for the stitch bolts. Specification is subject to Brayman confirmation before ordering. Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	76	EA				*Calculated by Brayman*
26	**ENGINEERING-DEPENDENT — NOT READY TO ORDER** Washers for the stitch bolts, two per bolt. Specification is subject to Brayman confirmation before ordering. Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	152	EA				*Calculated by Brayman*
27	**ENGINEERING-DEPENDENT — NOT READY TO ORDER** Structural screws, two at each joist bearing on a beam. Specification is subject to Brayman confirmation before ordering. Source: project revision 1 (15c54e6d), rule pool_deck_takeoff v1.	100	EA				*Calculated by Brayman*

Supplier contact | Date | Prices valid until | **Total** *Calculated by Brayman*

General notes

Substitutions: write the original line number and your replacement SKU, one per line, for example "Line 9 - replacement SKU GATE-48-BLK".

Price the replacement in that line's boxes. Brayman reviews every substitution before its price is used.

Brayman calculates each line total (quantity x unit cost less the discount, the net rounded to the cent) and the grand total when this PDF is returned. Enter 0 for no discount; a blank discount is not zero.

Any PDF viewer that saves form fields can be used (for example Apple Preview or Adobe Acrobat Reader). Save the PDF after typing. Prices CAD before HST.